

Project	Initial Review	Design	Approvals	Bid	Permitting	Construction	Cost	Grant \$	Grant Source	Cost to Mexico Beach	Latest Update	Previous Update
Pier	In Process	10/2025	TBD	TBD	TBD	TBD	TBD	TBD	FEMA	\$0	10/16 - FEMA holding up review. Several fed agencies need to approve; approval slowed down by recent hurricane response, could take up to a year total	
15th St. Pedestrian Bridge	Complete	Complete	In Process	Apr-25	TBD	TBD	\$370,036	\$350,000	FDOT	\$20,036	10/30 - Anchor working on responses to FDOT design review comments	
Amphitheater	Complete	By 12/2024	TBD	TBD	TBD	TBD	TBD	\$280,000	ARPA	\$0	10/30 - Anchor working on bid docs (RFQ, design criteria) - come before council in Nov for ideas	
Metal Warehouse (Public Works)	By 12/2024	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$100,000	10/30 - Anchor working on foundation plan, Colex Crance coming week of 10/28 to assess current site	
Kayak Launch	Complete	Complete	Complete	Complete	In Process	By 1/2025	\$80,000	\$40,000	FDEP	\$40,000	10/30 - Dock ordered, FDEP reviewing permit exemption application	
Boat Ramp Expansion	Complete	Complete	By 1/2025	TBD	TBD	TBD	TBD	\$1,080,301	FWC	\$0	10/30 - Cost estimate and grant agreement revision complete, new FWC agreement to Council in Nov, FWC rep may attend	
Boat Ramp Repairs	Complete	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Will be part of expansion project above (repairs to seawall)	
Water Tank Aeration	Complete	In Process	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000	10/30 - Anchor visiting similar system in PSI, working on drawings and bid docs	
Water/Sewer Assessment	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Anchor waiting for FDEP consent order	
MX-1 Relocation	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Anchor waiting for FDEP consent order	
Jetty	Complete	Complete	Complete	In Process	TBD	TBD	TBD	\$3,500,000	FEMA	\$0	10/16 - Dewberry preparing bid package	
Hwy 98 Resurfacing - Moving Utilities	By 12/2024	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Waiting for price from contractor, Anchor reached out to construction admin team	
MobiMats (150' In Storage)	By 3/2025	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	TBD	10/30 - After dune walkover project designed; need locations for permit	
Boat Ramp Lean-To	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000		
Drive-On Boat Dock for BCSO	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$15,000		
Police/Fire Station	In Process	TBD	TBD	TBD	TBD	TBD	TBD	\$5,000,000	FEMA	\$0	10/16 - FEMA holding up review. Several fed agencies need to approve; approval slowed down by recent hurricane response.	
Restrooms - Parker Park, UTP Park	Complete	Complete	N/A	Complete	N/A	By 1/2025	\$176,000	N/A	N/A	\$176,000	10/16 - Need to run power/sewer and put in concrete pad	
Atmospheric Valve Replacement	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000	
Dune Walkovers	In Process	TBD	TBD	TBD	TBD	TBD	\$120,000	\$60,000	Coastal Alliance	\$60,000	10/30 - Grant application submitted 10/29	
14th St. Lift Station Rehab	In Process	TBD	TBD	TBD	TBD	TBD	\$800,000	N/A	N/A	\$800,000		
Nanook Lift Station Rehab	In Process	TBD	TBD	TBD	TBD	TBD	\$425,000	N/A	N/A	\$425,000		
Comp Plan/LDR Revision	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$50,000	10/16 - Figuring out scope for this fiscal year	
Stormwater Plan	In Process	TBD	TBD	TBD	TBD	TBD	TBD	\$7,000,000	FEMA	TBD	10/30 - AVCON preparing plan, visiting problem sites 11/5/24	
Salt Creek 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	10/30 - We asked Anchor to review water permits - currently in process	
Hwy 98 and 15th St. Multi-Use Path	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	10/30 - This is an FDOT project; we have no control. On this list for information purposes only.	