

Project	Current Update						Latest Update	Previous Update	Previous Update	Previous Update		
	In Progress	Complete	On Hold	Not Started	On Hold	Not Started						
Flu	In Progress	By 1/2025	TBD	TBD	TBD	TBD	1/1/23 - No substantial updates. Still waiting on bid package. 1/1/23 - We continue to have weekly meetings. We are progressing through all of the required environmental studies which we wait for the bid package. 1/1/23 - No updates - still waiting on final set of drawings.	1/1/23 - 800 currently working on bid package per FEMA's request. FEMA needs the bid to determine grant amount. This does not mean construction will be starting. 1/2/23 - FEMA has comments. Anchor is assembling final set of drawings for the procurement package. It will be posted for bid after that.	1/1/23 - 800 currently working on bid package. 1/1/23 - Plans set for FDOT for comments.	1/1/23 - Waiting on two biological assessments after which point we will go to the Army Corps of Engineers. 800 waiting on bid package. Both need to be done so FEMA can properly cost project. FEMA will most likely pay for rebuilding existing bridge, but not raising a 200' seawall to get into deeper water. 1/1/23 - Anchor responded to FDOT review comments and resubmitted drawings for review.	1/1/23 - FEMA holding up review. Several bid agencies need to approve, approval showed slow to report purchase response, could take up to a year total 1/1/23 - Anchor working on responses to FDOT design review comments	
13th St. Pedestrian Bridge	Complete	Complete	In Progress	By 4/30/23	TBD	TBD	1/1/23 - Final set of drawings have arrived, currently in internal review at Mexico Beach. #18 will go out by the end of the week.	1/1/23 - No updates - still waiting on final set of drawings.	1/1/23 - Plans set for FDOT for comments.	1/1/23 - Anchor working on responses to FDOT design review comments		
Amphitheater	Complete	By 1/2025	TBD	TBD	TBD	TBD	1/1/23 - Draft request for proposals received and ready to go. Currently verifying funds availability.	1/2/23 - Procurement documentation and design criteria drafts will be sent to the City by 1/20/23 for review. 1/2/23 - No updates - still have not received procurement or design criteria drafts.	1/1/23 - Misc discussed at last council meeting. Anchor is working on plan.	1/1/23 - Project will be on the 1/22 council meeting agenda to discuss aesthetics and what City wants	1/1/23 - Anchor working on bid docs (RFI), design criteria - come before council in Nov for ideas	
Meal Warehouse (Public Works)	By 1/2025	By 2/2025	TBD	TBD	TBD	TBD	1/1/23 - We confirmed placement will work, provided the findings can be reviewed, waiting on that quote.	1/2/23 - New plan sent to us on 12/19. PW, Utilities, and Admin are currently reviewing. 1/2/23 - New plan sent to us on 12/19. PW, Utilities, and Admin are currently reviewing.	1/1/23 - Demolition company is putting together proposal to remove foundations of water tower in the lot location on site for the meal building. will update when we receive that proposal. Anchor is also updating existing Design Criteria Package and RFP and will send those drafts to City staff for review.	1/1/23 - Anchor working on foundation plan. Calve Crone coming week of 10/28 to assess current site	1/1/23 - Deck ordered, FDOT reviewing permit exemption application	
Kayak Launch	Complete	Complete	Complete	Complete	Complete	Complete	1/2/23 - Fully assembled and installed, signage is up. Planning grant opening website after the holidays. 1/2/23 - No updates.	1/2/23 - Being assembled. Docks in the water, working on ramp. 1/2/23 - Anchor is working on updated proposal for engineering, design services to include the revised plan and amend repair a week a grant agreement to engage updates. We'll have this by 1/20/23.	1/1/23 - Docks ordered, arrival early December	1/1/23 - FDOT permitting underway, FDOT requested additional information and Anchor responded to the request. FDOT reviewing	1/1/23 - Cost estimate and grant agreement review complete, new FWC agreement to Council in Nov. FWC rep may attend	
Boat Ramp Expansion	Complete	Complete	By 1/2025	TBD	TBD	TBD	1/1/23 - Most recent drawings received, will go before council at 3rd an meeting.	1/1/23 - No updates.	1/1/23 - FWC's reviewing, they need to approve grant funds for the project changes	1/1/23 - Project will be on the 1/22 council meeting agenda for discussion. FWC Grant rep will also try to attend	1/1/23 - Cost estimate and grant agreement review complete, new FWC agreement to Council in Nov. FWC rep may attend	
Boat Ramp Repairs	Complete	Complete	In Progress	TBD	TBD	TBD	1/1/23 - Site plan.	1/1/23 - Will be part of replacement of boat ramp project to be started.	1/1/23 - Will be part of replacement of boat ramp project to be started.	1/1/23 - Will be part of replacement of boat ramp project to be started.	1/1/23 - Anchor visiting timber system in PSL, working on drawings and bid docs	
Water Taxi, Amstar	Complete	Complete	In Progress	TBD	TBD	TBD	1/1/23 - Revising final bid package by end of the week. Next step 1/1/23 - Site in review, expect approval 1/20/23	1/1/23 - Site in review, expect approval 1/20/23	1/1/23 - Drawings sent to City, in review. Expect approval by 1/20/23	1/1/23 - Proposed plans for access reviewed, courtesy to review	1/1/23 - Anchor waiting for FDOT comment order	
Water Taxi Assessment	In Progress	TBD	TBD	TBD	TBD	TBD	1/1/23 - No updates, still waiting on FDOT.	1/1/23 - No updates, still waiting on FDOT	1/1/23 - No updates, still waiting on FDOT	1/1/23 - No updates, still waiting on FDOT	1/1/23 - Anchor waiting for FDOT comment order	
W/S Replacement	In Progress	TBD	TBD	TBD	TBD	TBD	1/1/23 - No updates, still waiting on FDOT. Currently looking at alternative funding sources.	1/1/23 - No updates, still waiting on FDOT	1/1/23 - No updates, still waiting on FDOT	1/1/23 - No updates, still waiting on FDOT	1/1/23 - Anchor waiting for FDOT comment order	
Jetty	Complete	Complete	In Progress	TBD	TBD	TBD	1/1/23 - Waiting until reinforcement is complete in that area before putting out for bid.	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	
Hay 98 Reurfacing - Missing Section	Cancelled	Cancelled	Cancelled	Cancelled	Cancelled	Cancelled	1/1/23 - Waiting until reinforcement is complete in that area before putting out for bid.	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	1/1/23 - Reached out to Dewberry regarding bid package. 1/1/23 - Dewberry preparing bid package	
Hay 98 Reurfacing - Reurfacing Not Run by Mexico Beach	N/A	N/A	N/A	N/A	N/A	N/A	1/1/23 - No updates.	1/2/23 - FDOT is doing some redesign. Original plan had drainage running down 100'. That is being changed but the actual change has not been decided yet.	1/2/23 - Work is beginning.	1/1/23 - Anchor reached out to the Project Manager who said the project is now in the construction administration phase. Anchor reached out to CA phase contract for coordination - awaiting response	1/1/23 - Waiting for price from contractor. Anchor reached out to construction admin team	
Mudflats (100' in Storage)	By 1/2025	By 2/2025	TBD	TBD	TBD	TBD	1/1/23 - Waiting for new engineering report to determine placement, will be finalized by end of the week.	1/2/23 - Working on updated plan, moving from 37th to Sunset Park. Anchor will have new proposals by 1/20/23	1/2/23 - Location changing from 37th to Sunset Park. Anchor will have new proposals by 1/20/23	1/1/23 - Drawings updated, working on permits	1/1/23 - After done walkover project, need location for permit	
Boat Ramp Lean To	In Progress	By 2/2025	TBD	TBD	TBD	TBD	1/1/23 - Must wait until boat ramp design is finalized to determine bid and location.	1/1/23 - No updates.	1/2/23 - Will begin process in January 2025	1/1/23 - No updates.	1/1/23 - City staff confirmed how much material the City has on hand, Anchor updating design to show layout options	1/1/23 - After done walkover project, need location for permit
Drive-On Boat Dock for BCO	In Progress	By 2/2025	TBD	TBD	TBD	TBD	1/1/23 - BCO will be ordered in the near future.	1/2/23 - Just purchase, once full project, BCO's handling	1/2/23 - Will begin process in January 2025	1/1/23 - No updates.	1/1/23 - No updates.	
Play/Ten Station	In Progress	TBD	TBD	TBD	TBD	TBD	1/1/23 - Scheduling meeting with FEMA first week of Feb to discuss approval to have submission for FEMA.	1/2/23 - Approval package received from Altimetals and signed by Administrator. Will be submitted by FEMA.	1/2/23 - Altimetals is working on signed package.	1/1/23 - FEMA denied \$100k of our \$100m request, determining that the facility should be built in the existing footprint. We are appealing. We are appealing.	1/1/23 - FEMA denied \$100k of our \$100m request, determining that the facility should be built in the existing footprint. We are appealing. We are appealing.	
Restrooms - Parker Park, UTP Park	Complete	Complete	Complete	Complete	By 2/2025	1/1/23 - All prep work complete, will be installed by 1/31.	1/1/23 - All prep work complete, will be installed by 1/31.	1/2/23 - Base different, plumbing run, waiting on delivery of restrooms	1/2/23 - concrete pad at Parker dug up, waiting on base to be delivered	1/1/23 - concrete pad at Parker dug up, waiting on base to be delivered	1/1/23 - FEMA denied \$100k of our \$100m request, determining that the facility should be built in the existing footprint. We are appealing. We are appealing.	
Amphitheater's Lawn Rejuvenation	In Progress	TBD	TBD	TBD	TBD	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	
Dune Walkovers	In Progress	TBD	TBD	TBD	TBD	TBD	1/1/23 - No updates. In tender pending beach reinforcement.	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	1/1/23 - No updates.	
14th St. Lift Station Rehab	In Progress	Complete	Complete	In Progress	TBD	TBD	1/1/23 - No updates. Anchor still reviewing.	1/2/23 - No updates. Anchor still reviewing.	1/2/23 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.	1/2/23 - No updates. Anchor still reviewing.	1/2/23 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.	
Nanook Lift Station Rehab	In Progress	Complete	Complete	In Progress	TBD	TBD	1/1/23 - No updates. Anchor still reviewing.	1/2/23 - No updates. Anchor still reviewing.	1/2/23 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.	1/2/23 - No updates. Anchor still reviewing.	1/2/23 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.	
Camp Place/DRB Revision	In Progress	In Progress	TBD	TBD	TBD	TBD	1/1/23 - 2nd workshop held, next steps being decided 1/14.	1/2/23 - Next workshop 1/18 at 9am	1/2/23 - Two workshops scheduled 1/18 and 1/18 9am for public input.	1/1/23 - several meetings scheduled, will be discussed at 1/1/26 Council meeting	1/1/23 - figuring out scope for this fiscal year	
Stormwater Plan	Complete	In Progress	TBD	TBD	TBD	TBD	1/1/23 - No updates.	1/2/23 - AVCON still working. We do have a solution for 4th from AVCON, working on costing it out to determine next steps.	1/2/23 - AVCON is working on overall plan after having on bid meetings and physical evaluation.	1/1/23 - Two of eight problem sites listed, AVCON is working on potential solutions.	1/1/23 - AVCON preparing plan, waiting problem sites 11/15/24	
System Pump Platform & Installation	Complete	Complete	In Progress	TBD	TBD	TBD	1/1/23 - Bid came back over budget. Working with legal on next steps to possibly getting work between contractor and in-house.	1/1/23 - Bid opened, bidder selected, waiting for financial feasibility determination from contractor and in-house.	1/2/23 - Put out for bid	1/1/23 - Put out for bid	1/1/23 - Put out for bid	
Ted Cross 2	N/A	N/A	N/A	N/A	N/A	N/A	1/1/23 - Commercial bid work has begun.	1/1/23 - No updates.	1/1/23 - We asked Anchor to review water permits - currently in process	1/1/23 - We asked Anchor to review water permits - currently in process	1/1/23 - We asked Anchor to review water permits - currently in process	
Hay 98 and 120 St. N/A in Public Path Not Run by Mexico Beach	N/A	N/A	N/A	N/A	N/A	N/A	1/1/23 - No updates.	1/2/23 - FDOT responded to our questions. Answers posted on website.	1/1/23 - FDOT responded to our questions. Answers posted on website.	1/1/23 - This is an FDOT project, we have to control. On this list for information purposes only.	1/1/23 - Anchor also reached out to FDOT to the study to add a multi-use path along 17th Street and it's proposed location on the south side of the vehicular bridge. The FDOT Project Manager said they could provide the multi-use path to be on the north side of the bridge to utilize the proposed pedestrian bridge. Anchor will continue to coordinate with FDOT on this.	