

Project	Initial Review	Design	Approvals	Bid	Permitting	Construction	Latest Update
Pier	In Process	10/2025	TBD	TBD	TBD	TBD	1/13 No substantial update. Still waiting on bid package.
15th St. Pedestrian Bridge	Complete	Complete	In Process	By 4/30/25	TBD	TBD	1/13 - Final set of drawings have arrived, currently in internal review at Mexico Beach. RFB will go out by the end of the week.
Amphitheater	Complete	By 3/2025	TBD	TBD	TBD	TBD	1/13 - Draft request for proposals received and ready to go. Currently verifying funds availability.
Metal Warehouse (Public Works)	By 1/2025	By 3/2025	TBD	TBD	TBD	TBD	1/13 - We confirmed placement will work provided the footings can be removed; waiting on that quote.
Kayak Launch	Complete	Complete	Complete	Complete	Complete	Complete	Complete
Boat Ramp Expansion	Complete	Complete	By 3/2025	TBD	TBD	TBD	1/13 - Most recent drawings received, will go before council at 2nd Jan meeting.
Boat Ramp Repairs	Complete	Complete	In Process	TBD	TBD	TBD	See above.
Water Tank Aeration	Complete	Complete	In Process	TBD	TBD	TBD	1/13 - Receiving final bid package by end of the week. Next
Water/Sewer Assessment	In Process	TBD	TBD	TBD	TBD	TBD	1/13 - No update, still waiting on FDEP
MX-1 Relocation	In Process	TBD	TBD	TBD	TBD	TBD	1/13 - No update, still waiting on FDEP. Currently looking at alternate funding sources.
Jetty	Complete	Complete	Complete	In Process	TBD	TBD	1/13 - Waiting until renourishment is complete in that area before putting out for bid.
Hwy 98 Resurfacing - Moving Utilities	Cancelled	Cancelled	Cancelled	Cancelled	Cancelled	Cancelled	
Hwy 98 Resurfacing - Resurfacing <b>Not Run by Mexico Beach</b>	N/A	N/A	N/A	N/A	N/A	N/A	1/13 - No update.
MobiMats (150' In Storage)	By 3/2025	By 2/2025	TBD	TBD	TBD	TBD	1/13 - Waiting for new engineering report to determine placement; will be provided by end of the week.
Boat Ramp Lean-To	In Process	By 2/2025	TBD	TBD	TBD	TBD	1/13 - Must wait until boat ramp design is finalized to determine size and location.
Drive-On Boat Dock for BCSO	In Process	By 2/2025	TBD	TBD	TBD	TBD	1/13 - BCSO will be orderin in the near future.
Police/Fire Station	In Process	TBD	TBD	TBD	TBD	TBD	1/13 - Scheduling meeting with FDEM first week of Feb to discuss appeal prior to their submission to FEMA.
Restrooms - Parker Park, UTP Park	Complete	Complete	Complete	Complete	Complete	By 2/2025	1/13 - All prep work complete, will be installed by 1/31.

