



The City of Mexico Beach Projects Update

Project Title	6/1/2023	1/16/2024	2/27/2024
7th Street Bathrooms	<ul style="list-style-type: none"> •Project Amendment is now in step-6 FEMA review 	<ul style="list-style-type: none"> •Researching updated pricing to dictate if a new bidding process would be beneficial. •Amendment is still under FEMA review. 	<ul style="list-style-type: none"> •Project has been advertised •Bid openings are scheduled for March 9th
15th Street Pedestrian Bridge and Sidewalks	<ul style="list-style-type: none"> •Met with State Representative "Griff" Griffiths and were encouraged that funding for the bridge is still in the 2024 State Budget. 	<ul style="list-style-type: none"> •State Appropriations approved funding. •Anchor Engineering is reviewing the project and getting documents ready for bid. 	<ul style="list-style-type: none"> •State Appropriations approved funding. •Anchor Engineering is reviewing the project and getting documents ready for bid.
Boat Ramp Expansion	<ul style="list-style-type: none"> •Awaiting Grant Award Notification for additional funding 	<ul style="list-style-type: none"> •Additional funding from FWC was approved, waiting on official award letter. 	<ul style="list-style-type: none"> •Additional funding from FWC was approved, waiting on official award letter.
Bypass Pumps	<ul style="list-style-type: none"> •Request in to FDEM to determine how to proceed since this has been bid twice and the latest bid only received 1 bidder. 	<ul style="list-style-type: none"> •Pumps were ordered and received. •Awaiting funding for installation. 	<ul style="list-style-type: none"> •Pumps were ordered and received. •Atkins is filing an amendment to see if FEMA will pay for installation costs.
City Wide Storm Water Repairs	<ul style="list-style-type: none"> •GCUC starting Phase 2 repairs. •Working on completion of Phase 1. 	<ul style="list-style-type: none"> •GCUC portion of project is complete. •City staff working on additional issues as they arise. •1st St drainage appears to be resolved. •Robin Ln and Colorado are the next two priorities. 	<ul style="list-style-type: none"> •Robin Lane, Virginia Drive/Florida Ave, and Colorado drainage improvements made •City staff working on additional issues as they arise.
Dredge Purchase - Expected December 2023 Delivery	<ul style="list-style-type: none"> •Made a \$200K payment at the beginning of June •Hull is being assembled •Motor and pump are onsite 	<ul style="list-style-type: none"> •Dredge construction is completed and should be delivered soon, weather dependant. 	<ul style="list-style-type: none"> •Dredge has arrived and has been dredging the canal/sandbar



The City of Mexico Beach Projects Update

Project Title	6/1/2023	1/16/2024	2/27/2024
Jetty	<ul style="list-style-type: none"> EA is about 50% complete by MRD 	<ul style="list-style-type: none"> EA has been completed by MRD. Next step is Army Corp permitting. 	<ul style="list-style-type: none"> EA has been completed by MRD; additional environmental assessment studies are required (on tonight's agenda) Next step is Army Corp permitting.
Marina Boat Slips Covered with Lifts	<ul style="list-style-type: none"> No updates at this time 	<ul style="list-style-type: none"> No updates at this time. 	<ul style="list-style-type: none"> No updates at this time.
Parker Park	<ul style="list-style-type: none"> Project Amendment is now in step-6 FEMA review Playground is in the works through Bay County 	<ul style="list-style-type: none"> Playground equipment and fencing are installed. Researching updated pricing for restrooms to dictate if a new bidding process would be beneficial. Installation of the polebarn will take place after restrooms are completed. 	<ul style="list-style-type: none"> Playground equipment and fencing are installed. Atkins is filing an amendment in an attempt to have FEMA provide funding for the restrooms Installation of the polebarn will take place after restrooms are completed.
Parker Park Waterway	<ul style="list-style-type: none"> Still under review by developer as they work on permits 	<ul style="list-style-type: none"> Still under review by developer as they work on permits. 	<ul style="list-style-type: none"> Still under review by developer as they work on permits.
Pier	<ul style="list-style-type: none"> Submitted requested scope changes to FEMA and the CRC for review 	<ul style="list-style-type: none"> Requirements from the City are complete. Project left mitigation stage on 1/7/24 and has been turned over to Army Corp for approval. 	<ul style="list-style-type: none"> Requirements from the City are complete. Project left mitigation stage on 1/7/24 and has been turned over to Army Corp for approval; approximately 18-24 months until goes out for bid
Police/Fire/Municipal Building	<ul style="list-style-type: none"> Scope package was re-submitted to FEMA for review. FEMA has agreed to take package before FEMA CRC engineering branch 	<ul style="list-style-type: none"> FEMA obligated \$3.6 million to rebuild st 14th St location. Currently in FEMA stage 6 of 8 for possible additional funding to relocate. Site visit to 14th St location planned in the near future. 	<ul style="list-style-type: none"> FEMA obligated \$3.6 million to rebuild st 14th St location. Currently in FEMA stage 6 of 8 for possible additional funding to relocate. Site visit to 14th St location planned in the near future.



The City of Mexico Beach Projects Update

Project Title	6/1/2023	1/16/2024	2/27/2024
Under the Palms Park	<ul style="list-style-type: none"> •Project Amendment is now in step-6 FEMA review 	<ul style="list-style-type: none"> •Researching updated pricing for restrooms to dictate if a new bidding process would be beneficial. •Exercise equipment has been ordered. •Pole barn construction should begin any day. 	<ul style="list-style-type: none"> •Atkins is filing an amendment with FEMA in an attempt to get funding for the restrooms. •Exercise equipment should be installed by the end of February. •Pole barn construction is complete
Underwater Debris Removal	<ul style="list-style-type: none"> •USACE permit under review •Working on task order with KK Storm 	<ul style="list-style-type: none"> •City received de minimis permit from FDEP. at Army Corp for permitting. 	<ul style="list-style-type: none"> •City received ACOE permit •Bid documents being completed so project may be bid out
Regional Stormwater	<ul style="list-style-type: none"> •Only 1 bid received. •FDEM has advised that is not sufficient to meet procurement standards and that City should re-bid. •Working on adjustments to RFQ to re-bid. 	<ul style="list-style-type: none"> •Project was re-bid in July 2023. •Project was awarded to Avcon for the engineering and design phase. •Currently incorporating the info/data from the 2015 Stormwater Master Plan. 	<ul style="list-style-type: none"> •Project was re-bid in July 2023. •Project was awarded to Avcon for the engineering and design phase. •Currently incorporating the info/data from the 2015 Stormwater Master Plan.
Nannook & 14th Street Lift Stations	<ul style="list-style-type: none"> •Preparing final plans and bid documents. 	<ul style="list-style-type: none"> •Bids were received, but project has not need awarded yet. •Working on securing funding since this is not a FEMA project. 	<ul style="list-style-type: none"> •Bids were received, but project has not need awarded yet. •Working on securing funding since this is not a FEMA project.
Boat Ramp Sea Wall Repairs	<ul style="list-style-type: none"> •Gathering quotes for repair materials 	<ul style="list-style-type: none"> •Anchor Engineering reviewing project. 	<ul style="list-style-type: none"> •Anchor Engineering reviewing project.
Mobi/Access Mats	<ul style="list-style-type: none"> •On the agenda for the June 13, 2023 meeting 	<ul style="list-style-type: none"> •Anchor Engineering reviewing for DEP permits. 	<ul style="list-style-type: none"> •Anchor Engineering reviewing for DEP permits.