

Project	Final Review	Design	Approval	Bid	Permitting	Construction	Cost	Grant \$	Grant Source	Cost to Mexico Beach	Latest Update	Previous Update	Previous Update
Pier	In Process	10/2025	TBD	TBD	TBD	TBD	TBD	TBD	FEMA	\$0	11/25 - BDI currently working on bid package.	11/10 - Waiting on two biological assessments after which point it will go to the Army Corps of Engineers. BDI working on bid package - bids need to be done so FEMA can properly cost project. FEMA will most likely pay for rebuilding in existing footprint, but not moving it 200' seaward to get into deeper water.	10/16 - FEMA holding up review. Several fed agencies need to approve; approval slowed down by recent hurricane response, could take up to a year total
15th St. Pedestrian Bridge	Complete	Complete	In Process	By 4/30/25	TBD	TBD	\$370,036	\$350,000	FDOT	\$20,036	11/25 - Put out for bid	11/10 - Anchor responded to FDOT review comments and resubmitted drawings for review	10/30 - Anchor working on responses to FDOT design review comments
Amphitheater	Complete	By 12/2024	TBD	TBD	TBD	TBD	TBD	\$280,000	ARPA	\$0	11/25 - Was discussed at last council meeting. Anchor is working on plan.	11/10 - Project will be on the 11/12 council meeting agenda to discuss aesthetics and what City wants	10/30 - Anchor working on bid docs (RFQ, design criteria) - come before council in Nov for ideas
Metal Warehouse (Public Works)	By 12/2024	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$100,000	11/10 - Demolition company is putting together proposal to remove foundations of water tower to free up locations on site for the metal building; will update when we receive their proposal. Anchor is also updating/finishing Design Criteria Package and RFP and will send those drafts to City staff for review.	10/30 - Anchor working on foundation plan, Colex Crane coming week of 10/28 to assess current site	
Kayak Launch	Complete	Complete	Complete	Complete	In Process	By 1/2025	\$80,000	\$40,000	FDEP	\$40,000	11/25 - Dock ordered, arrival early December	11/10 - FDEP permitting underway; FDEP requested additional information and Anchor responded to the request, FDEP reviewing	10/30 - Dock ordered, FDEP reviewing permit exemption application
Boat Ramp Expansion	Complete	Complete	By 1/2025	TBD	TBD	TBD	\$750,000	\$850,000	FWC	\$0	11/25 - FWC is reviewing; they need to approve grant funds for the project changes	11/10 - Project will be on the 11/12 council meeting agenda for discussion; FWC Grant rep will also try to attend	10/30 - Cost estimate and grant agreement revision complete, new FWC agreement to Council in Nov, FWC rep may attend
Boat Ramp Repairs	Complete	Complete	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Will be part of expansion project above (repairs to seawall)		
Water Tank Aeration	Complete	Complete	In Process	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000	11/10 - Proposed plans for system received, currently in review	10/30 - Anchor visiting similar system in PSI, working on drawings and bid docs	
Water/Sewer Assessment	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Anchor waiting for FDEP consent order		
MX-5 Relocation	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	10/30 - Anchor waiting for FDEP consent order		
Jetty	Complete	Complete	Complete	In Process	TBD	TBD	TBD	\$3,500,000	FEMA	\$0	10/16 - Dewberry preparing bid package		
Hwy 98 Resurfacing - Moving Utilities	By 12/2024	In Process	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/25 - cost to move as discussed came in at \$450k. Contractor is working on other options.		
Hwy 98 Resurfacing - Resurfacing	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	11/25 - Work is beginning.	11/10 - Anchor reached out to the Project Manager who said the project is now in the construction admin phase; Anchor reached out to CA phase contact for coordination - awaiting response	10/30 - Waiting for price from contractor, Anchor reached out to construction admin team
Not Run by Mexico Beach													
MobiMats (150' in Storage)	By 3/2025	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	N/A	11/25 - Drawing updated, working on permits	11/10 - City staff confirmed how much mat the City has on hand, Anchor updating drawings to show layout options	10/30 - After dune walkover project designed; need locations for permit
Boat Ramp Lean-To	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000	11/25 - No update		
Drive-On Boat Dock for BCSD	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$15,000	11/25 - No update		
Police/Fire Station	In Process	TBD	TBD	TBD	TBD	TBD	\$10,000,000	\$4,000,000	FEMA	\$0	11/10 - FEMA denied \$6mm of our \$10mm request, determining that the facility should be built in the existing footprint. We are appealing.	11/10 - FEMA denied \$6mm of our \$10mm request, determining that the facility should be built in the existing footprint. We are appealing.	10/16 - FEMA holding up review. Several fed agencies need to approve; approval slowed down by recent hurricane response.
Restrooms - Parker Park, UTP Park	Complete	Complete	Complete	Complete	Complete	By 1/2025	\$176,000	N/A	N/A	\$176,000	11/25 - concrete pad at Parker dug up, waiting on base to be delivered	10/16 - Need to run power/sewer and put in concrete pad	
Atmospheric Valve Replacement	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$25,000	11/25 - No update		
Dune Walkovers	In Process	TBD	TBD	TBD	TBD	TBD	\$120,000	\$60,000	Coastal Alliance	\$60,000	10/30 - Grant application submitted 10/29		
14th St. Lift Station Rehab	In Process	TBD	TBD	TBD	TBD	TBD	\$800,000	N/A	N/A	\$800,000			
Nanook Lift Station Rehab	In Process	TBD	TBD	TBD	TBD	TBD	\$425,000	N/A	N/A	\$425,000			
Comp Plans/DDE Revision	In Process	TBD	TBD	TBD	TBD	TBD	TBD	N/A	N/A	\$500,000			
Stormwater Plan	In Process	TBD	TBD	TBD	TBD	TBD	TBD	\$7,000,000	FEMA	TBD	11/25 - several meetings scheduled, will be discussed at 11/26 Council meeting.	10/16 - Figuring out scope for this fiscal year	
Bypass Pump Platforms & Installation	Complete	Complete	Complete	In Process	TBD	TBD	TBD	N/A	FEMA	TBD	11/25 - Put out for bid	11/10 - Two of eight problem sites visited; AVCON is working on potential solutions	10/30 - AVCON preparing plan, visiting problem sites 11/8/24
Salt Creek 2	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	10/30 - We asked Anchor to review water permits - currently in process		
Not Run by Mexico Beach													
Hwy 98 and 15th St. Multi-Use Path	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	N/A	11/10 - Anchor also reached out to FDOT re: the study to add a multi-use path along 15th Street and it's proposed location on the south side of the vehicular bridge. The FDOT Project Manager said they could propose the multi-use path be on the north side of the bridge to utilize the proposed pedestrian bridge. Anchor will continue to coordinate with FDOT on this.	10/30 - This is an FDOT project; we have no control. On this list for information purposes only.	