

Project	Latest Update	Previous Update
Pier	12/23 - We continue to have weekly meetings. We are progressing through some of the required environmental studies while we wait for the bid package.	11/25 - BDI currently working on bid package per FEMA's request; FEMA needs the bid to determine grant award amount. This does not mean construction will be starting.
15th St. Pedestrian Bridge	12/23 - No update - still waiting on final set of drawings.	12/9 - FDOT had no comments; Anchor is assembling final set of drawings for the procurement package. It will be posted for bid after that.
Amphitheater	12/23 - No update - still have not received procurement or design criteria drafts	12/9 - Procurement documentation and design criteria drafts will be sent to the City by 12/20 for review.
Metal Warehouse (Public Works)	12/23 - New plan sent to us on 12/19. PW, Utilities, and Admin are currently reviewing.	12/9 - Anchor is coordinating with Rigsby Crane regarding removal of water tower foundation. There are no as-builts. Rigsby will be onsite analyzing whether we can just remove the top 3'-4' instead.
Kayak Launch	12/23 - Fully assembled and installed, signage is up. Planning grand opening w/media after the holidays.	12/9 - Being assembled. Dock is in the water, working on ramp.
Boat Ramp Expansion	12/23 - No update.	12/9 - Anchor is working on updated proposal for engineering design services to include the revised plan and seawall repair as well as grant agreement language updates. We'll have this by 12/20.
Boat Ramp Repairs	12/23 - No update.	10/30 - Will be part of expansion project above (repairs to seawall)
Water Tank Aeration	12/23 - Still in review, expect approval 12/30.	12/9 - Drawings sent to City, in review. Expect approval by 12/20.
Water/Sewer Assessment	12/23 - No update, still waiting on FDEP	10/30 - Anchor waiting for FDEP consent order
MX-1 Relocation	12/23 - No update, still waiting on FDEP	10/30 - Anchor waiting for FDEP consent order
Jetty	12/23 - Reached out to Dewberry again to get bid package.	10/16 - Dewberry preparing bid package
Hwy 98 Resurfacing - Moving Utilities		12/9 - City Council voted to not include turn lanes; this project will be removed from the list.
Hwy 98 Resurfacing - Resurfacing <b>Not Run by Mexico Beach</b>	12/23 - FDOT is doing some redesign. Original plan had drainage running down 16th. That is being changed but the actual change has not been decided yet.	11/25 - Work is beginning.
MobiMats (150' In Storage)	12/23 - Working on updated plan, moving from 37th to Sunset Park.	12/9 - Location changing from 37th to Sunset Park. Anchor will have new proposals by 12/20
Boat Ramp Lean-To	12/23 - No update.	12/9 - Will begin process in January 2025
Drive-On Boat Dock for BCSO	12/23 - Just a purchase, not a full project. BCSO is handling.	12/9 - Will begin process in January 2025
Police/Fire Station	12/23 - Appeal package received from AtkinsRealis and signed by Administrator. Will be submitted to FEMA.	12/9 - AtkinsRealis is working on appeal package.
Restrooms - Parker Park, UTP Park	12/23 - Base delivered, plumbing run, waiting on delivery of restrooms	11/25 - concrete pad at Parker dug up, waiting on base to be delivered
Atmospheric Valve Replacement	12/23 - No update.	11/25 - No update
Dune Walkovers	12/23 - No update.	10/30 - Grant application submitted 10/29
14th St. Lift Station Rehab	12/23 - No update. Anchor still reviewing.	12/9 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.
Nanook Lift Station Rehab	12/23 - No update. Anchor still reviewing.	12/9 - We've learned the bid process was completed on 10/10/23. Low bidder has agreed to honor their price from a year ago. We are reevaluating the construction plan and permits to ensure nothing has changed over the last year. Work should begin after the new year.
Comp Plan/LDR Revision	12/23 - Next workshop is 1/8 at 9am	12/9 - Two workshops scheduled 12/16 6pm and 1/8 9am for public input.

Stormwater Plan	12/23 - AVCON still working. We do have a solution for 4th from AVCON; working on costing it out to determine next steps.	12/9 - AVCON is working on overall plan after having on-site meetings and physical evaluation.
Bypass Pump Platforms & Installation	12/23 - Bids opened, bidder selected, waiting for financial feasibility determination/Grant funds availability from AtkinsRealis.	11/25 - Put out for bid
Salt Creek 2 <b>Not Run by Mexico Beach</b>	12/23 - No update.	10/30 - We asked Anchor to review water permits - currently in process
Hwy 98 and 15th St. Multi-Use Path <b>Not Run by Mexico Beach</b>	12/23 - No update.	12/9 - FDOT responded to our questions. Answers posted on website.